

The Bear River Update



Construction Update

Lot 5 (1011 German Street)

All dry wall has been hung and dry wall texturing has begun, painting will begin the first part of next week. Siding has been completed and the garage door has been installed with attic insulation being started this week as well. All millwork, with the exception of the kitchen cabinets are in and are awaiting delivery. All curb cuts along German street for the driveways have also been completed.

Lot 3

Holes have been dug, the foundation has been poured and the floor system is being installed.

Lot 4

Holes have been dug and the foundation has been poured. The underground plumbing is being installed and the floor pouring will begin soon after.

Lots 1 & 2

A large pile of top soil must be moved before the foundations for lots 1 and 2 can be done.

Welcome Home

BEAR RIVER COTTAGES
Est. 2019

<https://ecia.org/pocketneighborhood/>

Carl Reimer or Dylan Michels
563-690-5732 or 563-690-5751

