

The Bear River Update



Construction Update

Bear River Drive

The curb and gutter has been poured and Bear River Drive was poured today. Next week they will be installing the retaining walls and back filling along the curbs.



Bear River Drive

Lot 5 (1011 German Street)

- The home is complete with the exception of the Kitchen Cabinets, and some outside concrete.
- The concrete will be completed once the road is completed and final grade can be determined.



Lot 4 (1009 German Street)

- Framing has begun with trusses being installed next week.

Lot 3 (1007 German Street)

- The foundation is complete and the floor deck has been installed.



Lot 6 (1010 German Street)

- This will be the next foundation going in.

Lot 10 (Habitat Home)

- We now have a signed agreement with Habitat. They are preparing their bids and would like to begin shortly.



Welcome Home

<https://ecia.org/pocketneighborhood/>

Carl Reimer or Dylan Michels
563-690-5732 or 563-690-5751