

The Bear River Update



Construction Update

Bear River Neighborhood

- Bear River Drive has been poured.
- All retaining wall work has been completed.
- Final grading has been completed
- Biocell (Rain Garden) is being worked on.
- Electrical is being installed along Bear River Drive
- Pedestal for each home will be set next week

Welcome Home

GERMAN STREET

Bear River Drive

CRESCENT

BEAR RIVER COTTAGES Est. 2019



Lot 5 (1011 German Street)

- Kitchen has been completed
- Virtual tour is being worked on



Lot 4 (1009 German Street)

- Wall framing is complete
- Shingles going on this week
- Weather tight by end of the week
- Garage floor and front stoop has been poured



Lot 3 (1007 German Street)

- Home is weather tight
- Will be worked on during rainy days
- Garage floor and front stoop have been poured



Lot 2 (1005 German Street)

- Wall framing is in progress and should be completed this week.
- Trusses delivered this week



Lot 1 (1003 German Street)

- Hole will be dug and footing will be going in this week



Lot 6 (1010 German Street)

- Hole has been dug and footing/foundation is being installed